



BUD12. 4304

Permit Number

14715

Street Number

BODEGA HWY

TWI

Community Code

026-120-006

APN

COUNTY OF SONOMA - PERMIT AND RESOURCE MANAGEMENT DEPARTMENT 2550 Ventura Avenue, Santa Rosa, CA 95403 (707) 565-1900 FAX (707) 565-1103

| Please Print Your Name: Steve / | lartin | | Date Applied: 10-(8-/2 | |
|--|--|---|--|------------------|
| | FORMATION WITHIN HEAVY LIN | NE TO BE COMPLETED BY | APPLICANT | |
| Site Address: /47/- 7 | | | | |
| ////5_/\> | agaltury | City: Bodesa | ZIP: | |
| Cross-Street: Valley Ford | Ind rosb | Phone #: () | Fax #: () | ğ |
| Directions: | | Email address: Stace & Sma | Stociates # Lot | ADDRESS |
| Describe Project: Truck Sex | -le | Living Area | Contract Price: | |
| i | | Garage | 5-mo | 0 |
| OWNED NAME | AND ADDRESS | | | |
| | | | T NAME AND ADDRESS | |
| STENC MISTIG | | Name: Steve Mar | | 11 |
| Mailing Address: 7366 Shill | | Mailing Address: 130 5. / | lain St. #201 | |
| City: Sonta Rosa | State: CA ZIP: | city: Sobastopol, Mi | | |
| Day Ph: (707) 823 - 5603 | Fax: () | Day Ph: (707 824-973 | | |
| CONTRACTOR | INFORMATION | | (ARCHITECT, ENGINEER, ETC.) | |
| Company Name: | | Name: | | |
| Address: | | Address: | | \Box |
| City: | State: ZIP: | City: | State: ZIP: | |
| Day Ph: () | Fax: () | Day Ph: () | Fax:() | -8 |
| WORKER'S COMPENS | SATION DECLARATION | License No: (49397) | Exp. Date: 9/3/1// | |
| I hereby affirm under penalty of perjury one of the fo | ollowing declarations: ent to self-insure for worker's compensation, as | | | 一口 変, |
| provided for by Section 3700 of the Labor Coopermit is issued. | de, for the performance of the work for which this | CONSTRUCTION I Thereby affirm under penalty of periury that | I LENDING DÉCLARATION there is a construction lending agency for the performance | 001 |
| I have and will maintain worker's compensation is | | the work for which this permit is issued. (Se | c. 3097, Civ. C.). | الم |
| insurance carrier and policy number are: | this permit is issued. My worker's compensation | Lenders Name | | _ 12 |
| Carrier | | Lenders Address | 11 0 IN-125A | - 112 |
| Policy No | | | PLF 10 WS | 4P |
| (This section need not be completed if the permit is it certify that in the performance of the work for | for one hundred dollars (\$100) or less). which this permit is issued, I shall not employ any | Zoning LAB SEXISTING USe/Structures | SPARTMENT USE | a |
| person in any manner so as to become subject to | the worker's compensation laws of California, and rker's compensation provisions of Section 3700 of | Existing Use/Structures Proposed Use/Structures | ira, poposed winey | - |
| the Labor Code, I shall forthwith comply with thos | | Zoning Min. Yard Requirements: Fro | nt_UCGftBlockBlock | - |
| Exp. Date: Applicant: | | NOTE: Fire Safe Standards require all puniess mitigated. | parcels greater than 1 Acre to have a min. 30' setbed Required Address subject to change | k |
| WARNING: FAILURE TO SECURE WORKER'S C SHALL SUBJECT AN EMPLOYER TO CRIMINAL PE | OMPENSATION COVERAGE IS UNLAWFUL, AND | Approval for Permit Issuance: | Approval for Occupancy: | |
| THOUSAND DOLLARS (\$100,000), IN ADDITION TO PROVIDED FOR IN SECTION 3708 OF THE LABOR C | O THE COST OF COMPENSATION, DAMAGES AS | Ву: | By: May Syxo | ue |
| • | | Date: | Date: 10/19/20/2 | |
| OWNER-BUILDE! I hereby affirm under penalty of perjury that I am of | exempt from the Contractor's License Law for the | Conditioner | a Ca de Cara de Cal | _ B |
| following reason (Sec. 7031.5, Business and Profi permit to construct, alter, improve, demolish, or | essions Code: Any city or county which requires a | - MSL SI | ace - approva | _ 끻 |
| requires the applicant for such permit to file a signe | ed statement that he or she is licensed pursuant to | 12/10/0 | | ERMIT NUMBER |
| the provisions of the Contractor's License Law Division 3 of the Business and Professions Code) | or that he or she is exempt therefrom and the basis | Sewer Connection: Available | ☐ Fees Paid | - |
| for the alleged exemption. Any violation of Section applicant to a civil penalty of not more than five hun | | _ | · · | ≧ |
| ☐ I, as owner of the property, or my employees w | of the wages as their sole compensation, will do the | Approved by: | Date: |] 🛱 |
| | ed for sale (Sec. 7044 Business and Professions of apply to an owner of property who builds or | Road Encroashment: 1000 1000 1 | | ٦. °. |
| improves thereon, and who does such work | himself or herself or through his or her own | Approved by: | Date: 1862+(/ | |
| building or improvement is sold within one year | re not intended or offered for sale. If, however, the ar of completion, the owner-builder will have the | Septic System Permit Clearance # | EPI1-0620 | |
| | tracting with licensed contractors to construct the | Approved by Tames a Polin | Aon Date: 19/18/12 | - Q |
| | Code: The Contractors License Law does not oves thereon, and who contracts for such projects | Approved by APPA 30 10 10 10 10 10 10 10 10 10 10 10 10 10 | Date: 19/16/12 | 167 |
| with a contractor(s) licensed pursuant to the Cor I am exempt under Sec, B & P.C. fe | ntractors License Law.). | Flood Zorie: Yes No | 100 Year Flood Elevation: | البرا ـ |
| reason | | Site Review | X-37-44 | - '. |
| By my signature below I acknowledge that, except | | Drainage Reviev : Approved by: | V) Date: 1884 | _ +- |
| have resided for at least one year prior to compermit, I cannot legally sell a structure that I ha | ive built as an owner-builder if it has not been | Fire: | | |
| constructed in its entirety by licensed contractor law, Section 7044 of the Business and Profess | ions Code, is available upon request when this | Approved by: | Date: | _ () |
| application is submitted or at the following web | · · · · · · · · · · · · · · · · · · · | Code Enforcement Violation | No Violation# | -1+C |
| Date Signature of Prope | rty Owner or Authorized Agent | This permit is limited todays. | A | - \ |
| LICENSED CONTRACT | | | | _ |
| I hereby affirm under penalty of perjury that I (commencing with Section 7000) of Division 3 o | l am licensed under provisions of Chapter 9 📘 | | | |
| license is in full force and effect. | in the obstituss and riferessions code, and my | . / | | = '₌ |
| Lic. Class Lic. No | | Work Authorized: | scale | - 🛱 |
| Exp. Date Contractor | | | | _ Mั |
| ASBESTOS DI | ECLA BATION | 74 | | ╗ |
| Written asbestos notification pursuant to Part 61 | of Title 40 of the Code of Federal Regulations is | Plans Approved No Plans Subject to Field Inspection | Post FIRM Alquist Priolo Report Available Geotechnical report Available | ' ¥ |
| required when asbestos exists in buildings, or po declare that demolition authorized by this permit is f | | No Plans Subject to Field Inspection Plansheck Cleared By | Type of Occupancy No. of No. of | ∃ ≱ |
| contain asbestos, or that 🖾 no demolition is authori | | 1 al with 3/5/1 | Construction Stories Bedrooms | INSPECTION AREA: |
| I certify that I have read this application and affirm the correct. Legree to comply with all legal Ordinano | | Permit Cleaned Date | Auto. Fire No of Units Certificate of | - i |
| is correct. I agree to comply with all local Ordinanc I hereby authorize representatives of the County | of Sonoma to enter upon the above-mentioned | Barker BBAV | Sprinklers Regid Occupancy MENT REC'D | |
| property for inspection purposes. If, after makin Compensation provision of the Labor Code I should | | Б РДУ \$ | THE PUBLISHED IN | - |
| comply. In the event-I do not comply with the Wideemed revoked | | \$ Moody | ; | |
| Olive 111 | ` | B I | MAR 2 1 2013 | 162 |
| REMITTE SIGNATURE | | See l | | |
| 130 S. Main St. A | 201 Schastopp (Cl | PERM | IT AND RESOURCE | |
| □ Contractor □ Owner ★ Othe | 2 | MANAG! | EMENT DEPARTMENT | |

| 131) | SPECIAL INSPECTION REQ | UIRED | _X YES | |
|--------------|--|--|----------------|---|
| | INSPECTION RECORD | DATE | NAME | REMARKS |
| 101) | ROUGH GRADING | | <u> </u> | |
| 103) | FOUNDATION | | | |
| ļ | FORMS/SETBACK | | | |
| | FOOTING WALLS | | | |
| 106) | UFER GROUND # | ļ | | |
| 104) | CAISSONS/PIERS | | <u> </u> | |
| 105) | SLAB | | | |
| 107) | UNDERGROUND UTILITIES | | | |
| 110) | MASONRY | <u> </u> | | |
| 109) | RETAINING WALLS | - | | |
| 113) | FIREPLACE | | | |
| | FOOTING | <u> </u> | | |
| | HEARTH/PROTECTION | | | |
| | THROAT | | | |
| 114) | CHIMNEY | | | |
| 120) | UNDERFLOOR/UNDERSLAB | | | |
| 115) | HYDRONICS | | | |
| 116) | U/F ELECTRICAL . | | | |
| 117) | U/F MECHANICAL | | <u> </u> | |
| 118) | U/F PLUMBING | | | |
| 119) | U/F FRAMING | | | |
| 139) | U/F INSULATION | | <u> </u> | |
| 126) | SHEAR WALLS NTERIOR | <u></u> | <u> </u> | |
| 127) | DIAPHRAGMS | | 1 | |
| | ROOF DISPHRAGES | L | L | - |
| 134) | SIDING/SHEATHING | 1 | <u> </u> | |
| 125) | HOLD DOWNS | <u> </u> | - | |
| 132) | CLOSE-IN | | | |
| 122) | ROUGH ELECTRICAL | | | |
| 123) | ROUGH MECHANICAL | | | |
| 124) | ROUGH PLUMBING | | 1 | |
| 128) | ROUGH FRAME | | | |
| 160) | SMOKE DETECTORS | | | |
| 139) | INSULATION | | | |
| 142) | WALLBOARD | | | |
| 143) | FIREWALLS | | | |
| 135) | STUCCO/PLASTER | | | |
| | ATH SCRATCH | | | |
| 137) | ROOFING | | | |
| 130) | TUB/SHOWER PAN | <u> </u> | | |
| 162) | FIRE DAMPERS/DOORS | | | |
| 164) | SUSPENDED CEILING | | l <u></u> | |
| 165) | ROUGH ELEC. ROUGH ME EXITING - RAMPS/STAIRS | Un. | | |
| 163) | HANDRAILS/GUARDRAILS | | | |
| 103) | CORRIDORS/DOORS | | <u></u> | |
| 166) | ACCESSIBILITY COMPLIANCE | | <u></u> | 650) SUSMP INSPECTION |
| 144) | WATER TANKS | | | 651) NPDES EROSION COMPLIANCE |
| | SLAB | L | <u></u> | 652) NPDES SEDIMENT COMPLIANCE |
| 170) | TEMPORARY OCCUPANCY | , , | | 653) NPDES DOCS/SWPPP |
| 171) | TEMPORARY ELECTRICAL | 6/3/13 | DF | FIRE INSPECTION REQUIRED DATE NAME |
| 172) | TEMPORARY GAS | 7-1-1 | | ☐ Yes ☐ No |
| 174) | ELECTRIC METER AUTHORIZATION | | | 759) KNOX BOX |
| 152) | PANEL BOARDS/SERVICE | | | 760) PROPANE TANK HOLD DOWNS |
| 189) | SEPTIC ELECTRIC FINAL | | | 770) SPRINKLER FINAL |
| 175) | GAS METER AUTHORIZATION | <u> </u> | | 771) ABOVEGROUND HYDROSTATIC |
| 153) | GAS PRESSURE TEST | | | 772) UNDERGROUND HYDROSTATIC |
| <u> </u> | HOUSE YARD | | | 773) UNDERGROUND FLUSH |
| 190) | MANUF. HOME FOUNDATION | | | 774) THRUST BLOCKS |
| 191) | MANUF. HOME INSTALLATION | <u> </u> | | 775) PIPE WELD |
| | CONTINUITY | | | 776) HYDRANTS/APPLIANCES 777) PUMP ACCEPTANCE |
| - | STAIRS/SKIRTS | | <u> </u> | 777) PUMP ACCEPTANCE |
| 1021 | RIDGE BOLTING | | | 775) PIPE WELD 776) HYDRANTS/APPLIANCES 777) PUMP ACCEPTANCE 778) WATER SUPPLY/TANK 779) ALARM SYSTEM 780) HOOD & DUCT SYSTEM 781) ABOVEGROUND TANK/DISPENSER |
| 193) | MANUF. HOME COND. FINAL SWIMMING POOLS | | | 779) ALARM SYSTEM 780) HOOD & DUCT SYSTEM |
| 1041 | PRE-GUNITÉ | | | 781) ABOVEGROUND TANK/DISPENSER |
| 194) 195) | PRE-DECK | | | 198) FIRE FINAL |
| 196) | PRE-DECK PRE-PLASTER/FENCE | | | 198) FIRE FINAL Q |
| 190) | VINYL/FIBERGLASS POOL EXCAVATION | | | FIDE Glood Gounts |
| 102) | GRADING FINAL | | | HEALTH DEPARTMENT |
| 176) | ELECTRICAL FINAL | | | ZONING |
| 177) | MECHANICAL FINAL | | | SANITATION |
| 178) | PLUMBING FINAL | | / | |
| 199) | FINAL | 6/19/14 | An | PLAN RETENTION REQUIRED? |
| | OCCUPANCY (OK TO OCCUPY) | 1 11 | U' | ☐ Yes ☐ No |
| | IC COR ada Day CAMEIDA | • | | |

14715 BODE

COUNTY OF SONOMA - PERMIT AND RESOURCE MANAGEMENT DEPARTMENT

2550 Ventura Avenue, Santa Rosa, CA 95403 (707) 565-1900 FAX (707) 565-1103

| 4- | | • | |
|------------------|----------------------------|----|---|
| Application for: | Temporary Occupancy | | Ì |
| | Temporary Gas Meter Se | ŧ. | L |

Temporary Electric for Construction
Temporary Electric Meter Set

This permit does not constitute approval for occupancy until structure has been inspected and approved.

INFORMATION WITHIN HEAVY LINE TO BE COMPLETED BY APPLICANT

| | RMATION - PRINT CLEARLY |
|---|---|
| Site Address: 14715 BONEGA HICHWAY | City: TWIN HILLY ZIP: |
| Cross-Street: AFN | 2-/20: Project 707 9741890 Fox#:(107 9221285 |
| Directions: | Subd. Unit Lot |
| OWNER INFORMATION | CONTRACTOR INFORMATION |
| Name: STEVE 14STLER | Company Name: GRACIE CONST. |
| Mailing Address: 4707 VINE HILL RO | Address: Box 1797 |
| City: SEATTOPOL State: CA ZIP: 95472 | City: SOWMA State: CA ZIP:95476 |
| Day Ph. (707) 8 23 - 5600 Fax: () | Day PM7(07) 974 1890 Fax: 707 922 1289 |
| OWNER-BUILDER DECLARATION | WORKER'S COMPENSATION DECLARATION |
| I hereby affirm under penalty of perjury that I am exempt from the Contractor's License Law for the following reason (Sec. 7031.5, Business and Professions Code: Any city or county which requires a permit to construct, alter, improve, demolish, or repair any structure, prior to its issuance, also requires the applicant for such permit to file a signed statement that he or she is licensed pursuant to the provisions of the Contractor's License Law (Chapter 9 (commencing with Section 7000) of Division 3 of the Business and Professions Code) or that he or she is exempt therefrom and the basis for the alleged exemption. Any violation of Section 7031.5 by any applicant for a permit subjects the applicant to a civil penalty of not more than five hundred dollars (\$500).): | thereby affirm under penalty of perjury one of the following declarations: □ I have and will maintain a certificate of consent to self-insure for worker's compensation, as provided for by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. where and will maintain worker's compensation insurance, as required by Section 3700 of the Labor Code, for the performance of the work for which this permit is issued. My worker's compensation insurance carrier and policy number are: |
| □ I, as owner of the property, or my employees with wages as their sole compensation, will do the work, and the structure is not intended or offered for sale (Sec. 7044 Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who does such work himself or herself or through his or her own employees, provided that such improvements are not intended or offered for sale. If, however, the building or improvement is sold within one year of completion, the owner-builder will have the burden of proving that he or she did not build or improve for the purpose of sale.). II, as owner of the property, are exclusively contracting with itensed contractors to construct the project (Sec. 7044, Business and Professions Code: The Contractors License Law does not apply to an owner of property who builds or improves thereon, and who contracts for such projects with a contractor(s) licensed pursuant to the Contractors License Lew.). □ I am exempt under Sec | Carrier Policy No. (This section need not be completed if the permit is for one hundred dollars (\$100) or less). D I certify that in the performance of the work for which this permit is issued, I shall not employ any person in any manner so as to become subject to the worker's compensation laws of California, and agree that if I should become subject to the worker's compensation provisions of Section 3700 of the Labor Code, I strail forthwith comply with those provisions. Exp. Date: Applicant WARNING: FAILUHE TO SECURE WORKER'S COMPENSATION COVERAGE IS UNLAWFUL, AND SHALL SUBJECT AN EMPLOYER TO CRIMINAL PENALTIES AND CIVIL FINES UP TO ONE HUNDRED THOUSAND DOLLARS (\$100,000), IN ADDITION TO THE COST OF COMPENSATION, DAMAGES AS PROVIDED FOR IN SECTION 3706 OF THE LABOR CODE, INTEREST, ANDATTORNEY'S FEES. |
| I certify that I have read this application and affirm under penalty of perjury that the above information is correct. I agree to comply with all local Ordinances and State laws relating to building construction. I hereby authorize representatives of the County of Sonoma to enter upon the above-mentioned property for inspection purposes. If, after making the Certificate of Exemption for the Worker's Compensation provision of the Labor Code I should become subject to such provisions, I will forthwith comply. In the event I do not comply with the Workman's Compensation law, this permit shall be deemed revoked. PERMITTERSIGNATURE | LICENSED CONTRACTOR'S DECLARATION I hereby affirm under penalty of perjury that I am licensed under provisions of Chapter 9 (commencing with Section 7000) of Division 3 of the Business and Professions Code, and my license is in full force and effect. Lic. Class Lic. No. 800540 Exp. Date |
| Box 1797 Sway 95476 | Permit Number BLD TEM DMS Area |
| ADDRESS CITY ZIP | 10-40 |
| Contractor C Owner Other (Licensed Professional, etc.) | APPROVALS - FOR DEPARTMENT USE Zoning File No. Acres |
| NATURE OF INSTALLATION | Approved by: Date: |
| Temporary Occupancy Note: For temporary occupancy only after structure has been inspected and approved. | Sewer Connection: Available Fees Paid Approved by: Date: |
| Temporary Electric for Construction Note: For costruction purposes only. Approval of temporary utilities will be revoked if building is occupied prior to final approval | Approved by: Oate: Septic System Permit/Clearance# |
| Temporary Gas Meter Set Note: Gas meter must be complete with vent flue, completed duct work (grilles not required) and approved gas connection. | Approved by: Date: Date: |
| Temporary Electric Meter Set Note: Rough electrical must be approved, ready for fixtures and finish; with all exposed wired protected against shock hazard or possible shorts before meter installation may be authorized. | Code Enforcement Violation Yes No Violation # |
| INSPECTIONS Inspector Date | |
| Temporary Occupancy | Other: |
| Temporary Electric for Construction Temporary Gas Meter Set | Approved by: Date: |
| Temporary Electrical Meter Set . | Permit Cleared 72017 |
| Conditions: | for Issuance by: |
| Re BLOTT-3956 | WHEN VALIDATED THIS IS YOUR PERMIT THROUGH 3/0 5 |

JES

1265 WILSON ROAD CLOVERDALE, CA 95425 (707) 894-3511 CONSULTING ENGINEERS
SPECIAL INSPECTION
MATERIALS TESTING
FAILURE ANALYSIS

CONSTRUCTION OBSERVATION REPORT

| PROJECT: Pozzz | ZANCH W | INERT | Date: <u>4/e/</u> /3 |
|---|--|---|---|
| CLIENT: KISTLE | 2 UINETAR | >< | JES JOB NO.: |
| CONSTRUCTION PERMI | T NO.: | HOURS AT JOB SI | ΓE & TRAVEL: |
| Type of Special Inspection: | | | |
| ☐ Masonry Steel Reinforcement ☐ Metal Decking ☐ Foundation Excavation ☐ Anchor Bolt Installation | □ Concrete □ Post Tension Tendons □ Welding □ Fill Placement □ A.B. Proof Load Testing | ☐ Shotcrete ☐ H.S. Bolting ☐ Fireproofing ☐ Soil Compaction ☐ Diaphragm Nailing | □ Epoxied Dowel Bars □ Epoxied Anchor Bolts □ Roofing Membrane □ Decking Membrane □ Rammed Earth / PISE |
| SPECIAL INSPECTION SU | JMMARY: | | |
| I) OBSERU | UN PLACEM | 14N7 DE | PELLERSING |
| STEEL | FOR 71+G | SCALE D | GEADE |
| PEINFURCI FITE PRO | C STEEL JECT PRO | Complies | |
| ACKNOWLEDGED BY: Contractor: | Censt. | - DAVE | EPRESENTATIVE ted Name |
| PAGEOF | | | ature |

THREE (3) FOOT DEEP SCALE PIT STRESS ANALYSIS DWG NO. D98094-7980 Rev. X - BMS/BMC 2410

page 1 ***** PIT WALLS, SOIL PRESSURE FROM SIDE *****

WALL HEIGHT: 36 in WALL THICKNESS, h: 8 in FLOOR THICKNESS, t: 8 in STEEL STRENGTH, fv: 60000 psi CONCRETE STRENGTH, f'c: 3500 psi **REBAR SIZE, DIA:** 0.5 in **REBAR SPACING, IN:** 18 in

REBAR AREA/FOOT OF WALL, As, IN^2: 0.13090 in^2 / foot of wall

CENTERLINE OF REBAR TO WALL EDGE, d: 6.00 in p=As/bd: 0.00181805

a=As*fv/0.85*f'c*b: 0.22000 ACTUAL a/d: 0.03667 ab/d=b1*(87,000/(87,000+fy)): 0.50306

.75*ab/d: 0.37730 MUST BE >= ACTUAL a/d!!!

*** NOMINAL MOMENT CAPACITY OF WALL, Mn:

 $Mn=As^{t}y^{(d-a/2)}$: 46.260 in-lbs/foot of wall

3.855 ft-lbs/foot of wall

DESIGN Mn=0.9*Mn 3,469 ft-lbs/foot of wall

*** ACTUAL BENDING MOMENT IN WALL

*** ASSUMPTIONS:

1. RIGID SUPPORT OF WALL TO FLOOR JOINT

2. SOIL ANGLE OF INTERNAL FRICTION= 30 degrees 0.52360 radians 3. SOIL UNIT WEIGHT, g= 120 lbs/ft^3

4. CONCRETE UNIT WEIGHT=

5. IGNORE THE SUPPORT OF THE PIERS

*** ACTIVE LATERAL PRESSURE ON WALL

 $Pa=g^*H^2/2^*((1-\sin A)/(1+\sin A))$

MOMENT ARM, H/3:

ACTIVE BENDING MOMENT, Mb=Pa*H/3:

180.00 lbs/ft of wall

12.00 in from bottom of wall 2160.00 in-lbs/foot of wall 180.00 ft-lbs/foot of wall

*** PASSIVE LATERAL PRESSURE ON WALL

 $Pp=g^*H^2((1+\sin A)/(1-\sin A))$

PASSIVE BENDING MOMENT, Mp=Pp*H/3

540.00 lbs/ft of wall

6480.00 in-lbs/foot of wall

540.00 ft-lbs/foot of wall

PASSIVE PLUS ACTIVE BENDING MOMENT:

720.00 ft-lbs/foot of wall

20.75% Design Moment

150 lbs/ft^3

THESE ATTACHMENTS ARE PART OF THE APPROVED PLANS.

* DO NOT REMOVE THEM *

MAR 0 5 2013

PERM : AND RESOURCE MANAGE: IENT DEPARTMENT BUILDING PLAN CHECK

PERMIT#

THREE (3) FOOT DEEP SCALE PIT STRESS ANALYSIS DWG NO. D98094-7980 Rev. X - BMS/BMC 2410

page 2

***** THE SIDE WALLS AND FLOOR WILL BE ANALIZED AS INVERTED BEAMS ***** *** ASSUMPTIONS:

- 1. VERTICAL LOADING EQUAL TO DEAD LOAD PLUS LIVE LOAD OF SCALE DISTRIBUTED OVER 24" WIDTH OF FLOOR AS FOOTING FOR EACH WALL.
- 2. SUPPORT FOR ANALYSIS ON PIT WALL AT PIER LOCATION. ASSUMES THAT PIER AND WALL AS UNIT.
- 3. USING BEAM ANALYSIS.
- 4. REINFORCED CONCRETE WEIGHT = 150#/FT^3.
- 5. WALL AND FLOOR JOINT RIGID CONNECTION.
- 6. IGNORE COMPRESSION REBAR.
- 7. ASSUME PIT COPING ACTS AS REINFORCING AT MIDSPAN BETWEEN PIERS.
- 8. IGNORE END WALL IN CALCULATIONS.

| SPAN BETWEEN SUPPOI | RTS, I: | 22.9375 | ft | 275.25 in |
|---|---------------------|-----------|-------------------------|-----------------|
| *** DEAD LOAD: | 4 | 40.000 | . 11 | |
| SCALE PLATFORM: | 4 cu.yds. | 16,200 | | |
| STEEL: | 6,680 # | 6,680 | | |
| TOTAL WEIGHT: | | 22,880 | lbs | |
| *** LIVE LOAD: | | | | |
| CLC: | | 90,000 | lbs | |
| TOTAL GROS | SS CAPACITY: | 90,000 | lbs | |
| DISTRIBUTED LOAD/FOO | T OF BEAM, w: | 3,175 | lb/ft | 264.6 lb/in |
| STEEL STRENGTH, fy: | | 50,000 | psi | |
| CONCRETE STRENGTH, | ľc: | 3,500 | psi | |
| REBAR SIZE, DIA: | | 0.5 | • | |
| REBAR AREA, EACH, IN^2 | : | 0.19635 | | |
| OVERALL REBAR SPACIN | | 18 | in | |
| REBAR AREA/FOOT OF F | | 0.13090 | in^2/foot of floor | |
| CENTERLINE OF REBAR | • | 4.00 | | |
| *** SECTION @ MIDSPAN | OE WALL | | | |
| | | 4 000 | | |
| STEEL AREA W/COPING, | | 1.636 | | |
| CL OF REINFORCING TO | BOTTOM OF FLOOR, a: | 42 | | |
| p=As/bd: | | 0.004870 | | |
| Balanced pb= α *.003*f"c/(fy | /Es+.003)*fy | 0.03201 | | |
| p <pb< td=""><td></td><td></td><td></td><td></td></pb<> | | | | |
| Ultimate moment, M'u=As*f | y*d*(159*fy/f'c*p) | 3,295,280 | in-lbs | |
| ACTUAL MOMENT=.125*w | | 2,505,777 | | 76.04% Ultimate |
| - · · · · · · · · · · · · · · · · · · · | | , | · · · · · · · · · · · · | |

THREE (3) FOOT DEEP SCALE PIT STRESS ANALYSIS DWG NO. D98094-7980 Rev. X - BMS/BMC 2410

page 3

***** SHEAR STRESSES OF COLUMN ON FLOOR SLAB *****

*** ASSUMPTIONS:

- 1. ALL VERTICAL FORCES ON COLUMN CARRIED TO FLOOR, NONE TO WALL
- 2. MAXIMUM END PIER LOAD IS 55,000 LBS.
- 3. IGNORE REBAR SHEAR CAPACITY.

*** END PIER:

| LENGTH, L: | 1.51 ft | 18.12 in |
|-------------------------------|----------|-----------|
| WIDTH, W: | 1.833 ft | 22 in |
| FLOOR THICKNESS, t: | 0.667 ft | 8 in |
| SHEAR LENGTH, bo=2*(L+t+W+t): | 9.353 ft | 112.24 in |

SHEAR STRENGTH, Vc=4*bo*d*f'c^0.5:

212 kips

212,487 lbs

324 in 48 in 15,552 in^2

25.88% Ultimate

***** SOIL LOADING DUE TO LIVE LOAD AND DEAD LOAD *****

| TOTAL GROSS LOAD, LBS: | 112,880 lbs |
|---|-------------|
| PIT CONCRETE WEIGHT (15.9 CU YDS), LBS: | 60,750 lbs |
| BEARING LENGTH = FLOOR LENGTH: | 27 ft |
| TOTAL BEARING WIDTH, TWO WALLS: | 4 ft |
| TOTAL BEARING AREA WITHOUT END WALLS: | 108.0 ft^2 |
| MAXIMUM SOIL BEARING PRESSURE, psf: | 1,608 psf |

10/03/2012

Val C. Omvig, Mechanical Engineer

CONFIDENTIAL INFORMATION



Statement of Special Inspections

| CNI-0 |)33 |
|--|---|
| Stephen Kistlen Name of Owner BUD12-4304 | 14701 Bodega Highway Address Truck Scale |
| Permit Number ' This Statement of Special Inspections is submitted to outline th | Job Description e requirements of CBC Chapter 17. |
| Included are: Schedule of special inspections and te Special inspections, per Section Special inspection for seismic Structural observations, per Section Material testing and/or load testions | ests applicable to this project: on 1704 resistance, per Sections 1707 and 1708 ection 1710 esting, per Sections 1711 through 1716 gencies, and registered design professionals that will be s, observations, and testing required. y, per Section 1709 eall be performed in accordance with the approved plans |
| The Schedule of Special Inspections summarizes the special in refer to the approved plans and specifications for detailed speciobservations required by the approved plans, specifications, or Interim reports will be submitted to the building official and the raccordance with CBC Sections 1704.1.2 and 1710. | ial inspection requirements. Any additional tests or required by the building official shall also be performed. |
| At the conclusion of work included in the permit, a report of spe submitted to the building official. This final report shall docume Required special inspections Final results of structural testing Correction of discrepancies noted in inspection Written statement of structural observations, ar the structural observer's knowledge, have not be | nt: s nd identify any reported deficiencies which, to the best of seen resolved |
| This plan has been developed with the understanding that the beautiful and approve the qualifications of special Review submitted inspection reports Perform inspections as required by the locally and approve the qualifications of special | al inspectors who shall perform required inspections |
| Registered Design Professional in Responsible Charge Signature | CE 49390 License Number 3 - 4-/3 Date |
| Owner's Authorization: Owner Stephen Ristream Owner | THESE ATTACHMENTS ARE PART Building official acceptance OF THE APPROVED PLANS. Building official NOT REMOVE THEM * Signature Marker 5 2013 |
| | PERMIT AND RESOURCE MANAGE MENT DEPARTMENT BUILDING PLAN CHECK |

PERMIT#__

Schedule of Inspections, Testing Agencies, and Inspectors

The following are the testing agencies, registered design professionals, and special inspectors that will be retained to conduct tests, inspections, and structural observations for this project:

| Responsibility | Firm | Address, telephone, e-mail |
|--|---|---|
| Special Inspection (Except for Geotechnical) | PJC Associates, Inc. | P.O. Box 469 Sonoma, Cl aidpic@sonic.net 707-935-3747 |
| 2. Material Testing | | |
| Geotechnical Inspections | Same As Above | Same |
| A Structural Obcomunitions | Same As Above Steve Martin Assoc, Inc. | Same |
| 4. Structural Observations | Steve Martin Assoc., Inc. | 130 S. Main St. #201 Sebastopol, Ct 95472 Steve @ smassociates. |
| | | 707-824-9730 |

Seismic Requirements (Section 1705.3.6):

| Identify the designated seismic systems and seismic-force-resisting systems subject to special inspections, per CBC |
|--|
| Sections 1705.3 through 1705.3.5. Identify additional special inspection and testing required, per CBC Sections 1707 and |
| 1708. |

NIA

Summary of Required Special Inspections, Structural Testing, and Structural Observations:

Brief description of required special inspections and structural observations for this project. Full schedule of inspections are those that are checked off on the following pages. Include additional sheets as necessary to identify frequency and extent of structural observations.

tof structural observations.

3500 ps, concrete.

Ho special inspections required. Structural observation for forting bottom, reinforcing and forming. Material testing for concrete strength.

Schedule of Special Inspections

Notations used in this table:

Column headers:

- C: Full-time observation of work by an approved special inspector while the work is being performed.
- P: Intermittent observation of work by an approved special inspector where the work has been performed and at the completion of work.

Box entries:

X: Is placed in the appropriate column denoting either "C" continuous or "P" periodic inspections.

--: Denotes an activity that is either a one-time activity or whose frequency is defined in some other manner. Notes/Referenced Standards: Indicates the applicable reference standard applicable to the criteria, method and frequency of the special inspection or testing required. Additional notes may be included in this box denoting frequency of inspections or the special inspection agency responsible for the particular inspection item.

Additional details regarding inspections and tests are provided in the project specifications or notes on the drawings.

| Verification and Inspection | | С | Р | X if Req'd | Notes/ Referenced Standards |
|-----------------------------|--|--|---|---------------|--------------------------------|
| 1704. | 2 Inspection of fabricators: | | | <u> </u> | <u> </u> |
| 1. | | T | | | |
| 2. | Fabricator approval | | | | |
| 1704. | 3 Steel construction: | | | | , , , , , , , |
| | al verification of high strength bolts, nuts, and washers: | | | | |
| | Identification markings conform to ASTM standards | | X | | AISC 360: A3.3 |
| | specified in the approved construction documents | İ | | | |
| 2. | Manufacturer's certificate of compliance required | | | | |
| Inspec | tion of high strength bolting: | | | | |
| | Snug-tight bolts | | Х | | AISC 360: M2.5 |
| 2. | Pretensioned and slip-critical joints using turn-of-nut | | X | | CBC 1704.3.3 |
| | with matchmarking, twist-off bolt or direct tension | 1 | | | |
| | indicator methods of installation | | | | |
| 3. | Pretensioned and slip-critical joints using turn-of-nut | X | | | |
| | without matchmarking or calibrated wrench methods | | | | |
| B.B. 4 | of installation | <u> </u> | | | |
| | al verification of structural steel and cold-formed steel dec | K: | | | A100 000 445 5 |
| 1. | For structural steel, identification markings to conform to AISC 360 | | Х | | AISC 360: M5.5 |
| 2 | For other steel, identification markings to conform to | | Х | | Applicable ASTM material |
| ۷. | ASTM standards specified in the approved | | ^ | | standards |
| | construction documents | | | | Stariuarus |
| 3 | Manufacturer's certified test reports | | х | | |
| | al verification of weld filler materials: | J., | | ļ | · <u> </u> |
| | Identification markings to conform to AWS | | Х | | AISC 360: A3.5 |
| | specification in the approved construction documents | | ' | | Applicable AWS A5 |
| | , | | | | documents |
| | | | | | |
| 2. | Manufacturer's certificate of compliance required | | X | | |
| Inspec | tion of welding: | | | | |
| . 1 | Structural steel and cold-formed steel deck: | | | | |
| a) | Complete and partial joint penetration groove welds | X | | | AWS D1.1 |
| b) | Multipass fillet welds | Х | | | CBC 1704.3.1 |
| c) | Single-pass fillet welds >5/16" | Х | | | |
| d) | Plug and slot welds | X | | _ | |
| e) | Single-pass fillet welds ≤ 5/16" | | X | | |
| f) | Floor and roof deck welds | | Х | | AWS D1.3 |

| | | | | |
|---|----------|----------|---------------------------------------|-------------------------------|
| 2. Reinforcing steel | | - V | | AMAGO D.4. 4 |
| a) Verification of weldability of reinforcing steel other than ASTM A706 | | X | X | AWS D1.4 ACI 318: 3.5.2 |
| b) Reinforcing steel resisting flexural and axial forces in intermediate and special moment frames, and | X | | | |
| boundary elements of special structural walls of | | | | |
| concrete and shear reinforcement | | • | | İ |
| c) Shear reinforcement | Х | | \overline{x} | |
| d) Other reinforcing steel | | | × |] |
| Inspection of steel frame joint details for compliance: | • | | | • |
| Details such as bracing and stiffening | | Х | | CBC 1704.3.2 |
| 2. Member locations | | Х | | 1 |
| Application of joint details at each connection | | Х | | ĺ |
| 1704.4 Concrete construction: | | | | |
| Inspection of reinforcing steel, including prestressing tendons, | T | X | | ACI 318: 3.5, 7.1-7.7 |
| and placement | | | ./ | CBC 1913.4 |
| , , , , , , , , , , , , , , , , , , , | | | X | |
| Inspection of reinforcing steel welding | | | · · · · · · · · · · · · · · · · · · · | AWS D1.4 |
| | | j | | ACI 318: 3.5.2 |
| | | | | |
| Inspection of bolts to be installed in concrete prior to and | Х | | | ACI 318: 8.1.3, 21.2.8 |
| during placement of concrete where allowable loads have | | | | CBC 1911.5, 1912.1 |
| been increased or where strength design is used | | | <u> </u> | |
| Inspection of anchors installed in hardened concrete | | Х | | ACI 318: 3.8.6, 8.1.3, 21.2.8 |
| • | | | | CBC 1912.1 |
| Verify use of required design mix | | Х | | ACI 318: Ch.4, 5.2-5.4 |
| Verify use of required design this | | ^ | | CBC 1904.2.2, 1913.2, |
| | | | | 1913.3 |
| | İ | | X | 15.0.0 |
| At the time fresh concrete is sampled to fabricate specimens | X | | | ASTM C 172 |
| for strength tests, perform slump and air content tests, and | | | | ASTM C 31 |
| determine the temperature of the concrete | | | | ACI 318: 5.6, 5.8 |
| | | | \ <u>/</u> | CBC 1913.10 |
| | <u> </u> | | <u> </u> | |
| Inspection of concrete and shotcrete placement for proper | X | | | ACI 318: 5.9, 5.10 |
| application techniques | | | | CBC 1913.6-1913.8 |
| | İ | | | · |
| Inspection of prestressed concrete: 1. Application of prestressing forces | Х | l I | | ACI318: 18.20 |
| 1. Application of prestressing forces | ^ | | | ACISTO. 10.20 - |
| 2. Grouting of bonded prestressing tendons in the | X | | | ACI 318:18.18.4 |
| seismic-force-resisting system | | | | |
| Erection of precast concrete members | | Х | | ACI 318: Ch. 16 |
| <u> </u> | | | <u> </u> | |
| Verification of in-situ concrete strength, prior to stressing of | | Х | | ACI 318: 6.2 |
| tendons in posttensioned concrete and prior to removal of | | | | |
| shores and forms from beams and structural slabs | | | | |
| Inspect formwork for shape, location and dimensions of the | | Х | V | ACI 318: 6.1.1 |
| concrete member being formed | | <u> </u> | <u>X</u> | <u> </u> |
| 1704.5 Masonry construction: | | | | |
| Compliance with required inspection provisions of the | | Х | | TMS 602/ACI 530.1/ASCE 6: |
| construction documents and the approved submittals shall be | · | | | Art.1.5 |
| verified | ! | | | |
| Verification of f' _m and f' _{AAC} prior to construction except where | | X | | TMS 602/ACI 530.1/ASCE 6: |
| specifically exempted by this code | | | | Art.1.4B |
| | | | , | |

| Verification of slump flow and VSI as delivered to the site for self-consolidating grout | X | | | TMS 602/ACI 530.1/ASCE 6: Art.1.5B.1.b.3 |
|---|--------------|--|----------|---|
| As masonry construction begins, the following shall be verified t | n ensi | re comr | liance. | 1 - 4 - 4 - 4 - 4 - 4 - 4 - 4 - 4 - 4 - |
| Proportions of site-prepared mortar | 0 011341 | X | Thance. | TMS 602/ACI 530.1/ASCE 6: |
| | | | | Art.2.6A |
| 2. Construction of mortar joints | | × | | TMS 602/ACI 530.1/ASCE 6: Art.3.3B |
| Location of reinforcement, connectors, prestressing tendons and anchorages | | X | | TMS 602/ACI 530.1/ASCE 6: Art.3.4, 3.6A |
| Prestressing technique | | Х | | TMS 602/ACI 530.1/ASCE 6: Art.3.6B |
| Grade and size of prestressing tendons and anchorages | | Х | | TMS 602/ACI 530.1/ASCE 6: Art.2.4B, 2.4H |
| During construction the inspection program shall verify: | <u></u> | 1 | <u> </u> | |
| Size and location of structural elements | | Х | | TMS 602/ACI 530.1/ASCE 6: |
| | <u> </u> | L | | Art.3.3F |
| Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction | | X- | į | TMS 402/ACI 530.1/ASCE 5: Sec. 1.2.2(e), 1.16.1 |
| Specified size, grade and type of reinforcement, | <u> </u> | X | | TMC 402/ACL 520 4/ACCT 5 |
| anchor bolts, prestressing tendons and anchorages | | ^ | | TMS 402/ACI 530.1/ASCE 5: Sec. 1.15 TMS 602/ACI 530.1/ASCE 6: |
| | | | | Art.2.4, 3.4 |
| Welding of reinforcing bars | Х | | | TMS 402/ACI 530.1/ASCE 5: Sec. 2.1.9.7.2, 3.3.3.4(b) |
| 5. Preparation, construction and protection of masonry | | Х | | CBC 2104.3, 2104.4 |
| during cold weather (temp. below 40°F) or hot weather (temp. above 90°F) | | ^ | | TMS 602/ACI 530.1/ASCE 6: Art.1.8C, 1.8D |
| 6. Application and measurement of prestressing force | X | | | TMS 602/ACI 530.1/ASCE 6: |
| | | | | Art.3.6B |
| Preparation of any required grout specimens and/or prisms shall be observed | X | | | CBC 2105.2.2, 2105.3 TMS 602/ACI 530.1/ASCE 6: |
| 1704.7 Verification and inspection of soils: | | ! | | Art.1.4 |
| Verify materials below shallow foundations are adequate to | | X | | |
| achieve the design bearing capacity | |] `` | X | |
| Verify excavations are extended to proper depth and have reached proper material | | Х | X | |
| Perform classification and testing of compacted fill materials | | X | | |
| Verify use of proper materials, densities and lift thicknesses | X | | | |
| during placement and compaction of compacted fill | | | | |
| Prior to placement of compacted fill, observe subgrade and verify that site has been prepared properly | | X | | |
| 1704.8 Verification and inspection of driven deep | found | ation | elemer | nte• |
| Verify element materials, sizes and lengths comply with the | X | | | |
| requirements Determine capacities of test elements and conduct additional | X | | · | |
| oad tests, as required | ļ | | | |
| Observe driving operations and maintain complete and accurate records for each element | Х | | | |
| Verify placement locations and plumbness, confirm type and size of hammer, record number of blows per foot of | Х | | | |
| penetration, determine required penetrations to achieve design | | | | |
| capacity, record tip and butt elevations and document any damage to foundation element | , | | * | |
| For steel elements, perform additional inspections in | | | | I |

٦.

| For concrete elements and concrete-filled elements, perform additional inspections in accordance with Section 1704.4 | | , - | | |
|---|----------|---------------|------------|---|
| For specialty elements, perform additional inspections as determined by the registered design professional in responsible charge | | | | |
| 1704.9 Verification and inspection of cast-in-place | deer | foun | dation | elements: |
| Observe drilling operations and maintain complete and accurate records for each element | X | | | |
| Verify placement locations and plumbness, confirm element diameters, bell diameters, lengths, embedment into bedrock and adequate end-bearing strata capacity. Record concrete or | Х | | | , |
| grout volumes | | | | |
| For concrete elements, perform additional inspections in accordance with Section 1704.4 | | | , . | |
| 1704.10 Helical pile foundations | | | | *, |
| Record installation equipment used, pile dimensions, tip elevations, final depth, final installation torque, and other | Х | | | |
| pertinent data as required. | | J | | |
| 1704.11 Vertical masonry foundation elements: | | 1 | | |
| Inspections shall be performed in accordance with Section 1704.5 for vertical masonry foundation elements | | _ | | |
| 1704.12 Sprayed fire-resistant materials: Special inspections shall include the following tests and observa fire resistance rating: | tions to | demor | nstrate co | ompliance with the listing and |
| Condition of substrate | | | | 1 |
| 2. Thickness of application | | | | CBC 1704.12.4.1-1704.12.4 ASTM E 605 |
| Density in pounds per cubic foot | - | | | ASTM E 605 |
| 4. Bond strength adhesion/cohesion | | | | CBC 1704.12.6.1-1704.12.6 ASTM E 736 |
| 5. Condition of finished application | | | | |
| 1704.13 Mastic and intumescent fire-resistant coa | tings | : | | |
| Special inspection for mastic and intumescent fire resistive coatings applied to structural elements and decks | | | | AWCI 12-B |
| 1704.14 Exterior insulation and finish systems (El | FS): | | , , | |
| Special inspection of the water-resistive barrier coating when installed over a sheathing substrate | | | | ASTM E 2570 |
| 1704.15 Special cases: | | _ | | |
| Construction materials and systems that are alternatives to materials and systems prescribed by the applicable code | | | | |
| Unusual design applications of materials described in the applicable code | | | | |
| Materials and systems required to be installed in accordance with additional manufacturer's instructions that prescribe | | ; | | List code reports (attached construction documents) for |
| requirements not contained in the applicable code or referenced standards | | | | each applicable material/system |
| 1704.16 Smoke control: | | | | I |
| During erection of ductwork and prior to concealment for the purpose of leakage testing and recording of device location | | | | |
| Prior to occupancy and after sufficient completion for the | | 1 | | |

.

-

| 1707 Special inspections for seismic resistance | | | |
|---|----------|-------------|---------------------------------------|
| 1707.2 Structural steel: | | | |
| Structural steel in structures not specifically detailed for | <u> </u> | | AISC 341 |
| seismic resistance, with a response modification coefficient, R, | İ | Ĭ | |
| or 3 or less, excluding cantilever column systems | | | |
| For ordinary moment frames, ultrasonic and magnetic particle | | | AISC 341 |
| testing of complete joint penetration groove welds are only | | ٠. | |
| required for demand critical welds | | | |
| 1707.3 Structural wood: | | | · . |
| Field gluing operations of elements of the seismic-force- | X | | |
| resisting system | | | |
| Nailing, bolting, fastening, and other fastening of components | | Х | |
| within the seismic-force-resisting system, where the fastener | | | - |
| spacing of the sheathing is 4 inches or less on center. | | | |
| 1707.4 Cold-formed steel light-frame construction: | | | |
| Welding operations of elements of the seismic-force-resisting | | Х | |
| system | | _ | |
| Screw attachment, bolting, anchoring and other fastening of | | X | |
| components within the seismic-force-resisting system where | | | |
| the sheathing is wood structural panels or steel sheets with | | | |
| fastener spacing is 4 inches or less on center | <u></u> | | |
| 1707.5 Storage racks and access floors: | | | |
| Required during the anchorage of access floors and storage | | X | |
| racks 8 feet or greater in height | | | |
| 1707.6 Architectural components: | | | |
| Erection and fastening of exterior cladding (more than 5 psf), | | X | v |
| interior (more than 15 psf) and exterior nonbearing walls, and | | | |
| interior and exterior veneer (more than 30 feet in height and | | | |
| more than 5 psf) | | | |
| 1707.7 Mechanical and electrical components: | - | | |
| Anchorage of electrical equipment for emergency or standby | | X | |
| power systems | | ~ | |
| Installation of anchorage of other electrical equipment Installation of piping systems intended to carry flammable, | | X | |
| combustible, or highly toxic contents and their associated | ! | ^ | |
| mechanical units | | | |
| Installation of HVAC ductwork that will contain hazardous | | Х | |
| materials | | ^ | |
| Installation of vibration isolation systems where the | | Х | |
| construction documents require a nominal clearance of ¼ inch | | | |
| or less between the equipment support frame and restraint | | | |
| 1707.8 Designated seismic system verifications: | | | <u> </u> |
| Examine designated seismic systems requiring qualification | 1 | | CBC 1708.4 |
| and verify that the label, anchorage or mounting conforms to | | | ASCE 7: 13.2.2 |
| the certificate of compliance | | | 7.6527.76.2.2 |
| 1707.9 Seismic isolation system: | | | |
| Fabrication and installation of isolator units and energy | 1 | X | ASCE 7: 17.8 |
| dissipation devices that are part of the seismic isolation | | | 1,1002 / 11.0 |
| system | | ı | j |
| 1708 Structural testing for seismic resistance | | | |
| 1708.2 Concrete reinforcement: | | | |
| Mill test reports provided for each shipment of reinforcement | | | ASTM A 615 |
| used to resist earthquake-induced flexural and axial forces in | | - - | CBC 1613 |
| special moment frames, special structural walls, and coupling | | | ACI 318: 21.1.5.2 |
| beams connecting special structural walls. | Ì | | 7107010.21.1.0.2 |
| | i | | |
| <u></u> | | | · · · · · · · · · · · · · · · · · · · |

B

| Chemical tests performed to determine weldability of | | | ASTM A 615 |
|--|------|--------------|--|
| reinforcement complying with ASTM A615 | | | ACI 318: 3.5.2 |
| 1708.3 Structural steel: | , | , | |
| Testing in accordance with the quality assurance plan | | | AISC 341 |
| requirements. | | ļ | |
| For ordinary moment frames, ultrasonic and magnetic particle | | | |
| testing of welds is only required for demand critical welds | | | |
| 1708.4 Seismic certification of nonstructural compone | nts: | | |
| Certification shall be based on an actual test on a shake table. | | | ASCE 7: 13.2.1 and 13.2.2 |
| by three-dimensional shock tests, by an analytical method | | 1 | |
| using dynamic characteristics and forces, by the use of | | İ | |
| experience data, or by more rigorous analysis. | | | |
| 1708.5 Seismically isolated structures | | <u>-</u> . | |
| Required testing, per Section 17.8 of ASCE 7 | | | ASCE 7: 17.8 |
| 1710 Structural observations | | | |
| Prior to the commencement of observations, the structural | | | |
| observer shall submit to the building official a written statement | | | |
| identifying the frequency and extent of structural observations | | 1 | · |
| At the conclusion of work included in the permit, the structural | | | |
| observer shall submit to the building official a written statement | | İ | |
| that the site visits have been made and identify any reported | | | |
| deficiencies which have not been resolved | | | |
| 1711 Design strength of materials | | | *************************************** |
| Design strengths and permissible stresses of any structural | | | |
| material that are identified by a manufacturer's designation as | | | |
| to manufacture and grade by mill tests, or otherwise confirmed | | | |
| to the satisfaction of the building official, shall conform to the | | | |
| applicable specifications | | | |
| Materials that are not specifically provided for in the applicable | | | |
| code shall justify design strengths and permissible stresses to | | | |
| the satisfaction of the building official | | | |
| 1714 In-Situ load tests | | | And the second s |
| An applicable load test procedure and acceptance criteria in | | | CBC Chapter 35, 1714.3.2 |
| the standard applies | | | |
| Standard load test procedure is not specified, existing | | | CBC 1604.3, 1714.3.2 |
| structure is subjected to a test procedure developed by a | | | |
| registered design professional | | | |
| 1715 Preconstruction load tests | | | |
| An applicable load test procedure and acceptance criteria in | | | CBC Chapter 35, 1715.3 |
| the standard applies | | | , |
| Standard load test procedure is not specified, existing | | | CBC Chapter 35, 1715.3.1, |
| structure is subjected to a test procedure developed by a | | | 1604.3 |
| registered design professional | | | |
| Wall and partition assemblies | | | |
| Exterior window and door assemblies | | | |
| | | | · <u>, , , , , , , , , , , , , , , , , , ,</u> |

.

6

Contractor Responsibility



Per Section 1709, each contractor responsible for the construction of a main seismic-force resisting system, designated seismic system or a seismic-resisting component listed in the Statement of Special Inspections shall submit a written statement of responsibility to the building official and the owner prior to the commencement of work on the system or component. The contractor's statement of responsibility shall contain acknowledgement of awareness of the special requirements contained in the Statement of Special Inspections.

Each contractor responsible for the construction of the applicable system or component as specified above shall use the following lines to enter their name, signature, company, license number, date, and particular system or component that they are taking responsibility for prior to commencement of work on the indicated system or component. A copy of this page shall be presented to the building official, and it is the contractor's responsibility to also provide the owner a copy of this document.

| · |
|---|
| Name |
| |
| Signature |
| |
| Company |
| |
| License Number |
| |
| Date |
| |
| Main seismic-force resisting system or designated seismic system or seismic-force resisting component |
| Scialing force , soldting compensiti |
| |
| |
| |
| |
| Name |
| |
| Signature |
| |
| Company |
| |
| License Number |
| |
| Date |
| • |
| Main seismic-force resisting system or designated seismic system or |
| seismic-force resisting component |