

# DEL CARLO ENGINEERING

PO BOX 14581  
SANTA ROSA, CA 95402  
707-570-1946  
ddcpe@sonic.net

## FIELD REPORT RE: Bryant Residence, BLD22-2329 Epoxy inspection

September 27, 2022

Benjamin Bryant  
10801 Hillview Road  
Windsor, CA 95492

Job #: 22.0014

Date of visit: 9/20/22

Per your request I made a visit to the project site to inspect epoxied items in hardened concrete. Based upon my observations all epoxied item were performed in compliance with the approved plans and specifications and the manufacturer's MP11.

In addition to the above you requested a revisions to the roof framing plan to allow stick framing the roof due to the time constraints to utilize manufactured trusses. To this end please find attached revised plans and supporting calculations addressing this request. Note that the rafters may have to be larger than the minimum 2x8 shown in order to obtain necessary insulation.

Please call me with any questions you may have.

Thank you,

Daniel Del Carlo, PE #65118

