

B

Type



Plans

BLD 14-3489

Permit Number

14459

Street Number

VALLEY FORD RD

Street Name

TW1

Community Code

026-010-066

APN



131) SPECIAL INSPECTION REQUIRED		<input type="checkbox"/> YES	<input type="checkbox"/> NO	IF YES, SEE ADDITIONAL SHEET	
INSPECTION RECORD	DATE	NAME	REMARKS		
104) ROUGH GRADING			Reroof Post office 7/0/30 Metal Class A		
103) FOUNDATION					
FORMS/SETBACK					
FOOTING					
WALLS					
106) UFER GROUND #					
104) CAISSONS/PIERS					
105) SLAB					
107) UNDERGROUND UTILITIES					
110) MASONRY					
109) RETAINING WALLS					
113) FIREPLACE					
FOOTING					
HEARTH/PROTECTION					
THROAT					
114) CHIMNEY					
120) UNDERFLOOR/UNDERSLAB					
115) HYDRONICS					
116) U/F ELECTRICAL					
117) U/F MECHANICAL					
118) U/F PLUMBING					
119) U/F FRAMING					
139) U/F INSULATION					
126) SHEAR WALLS					
<input type="checkbox"/> INTERIOR	<input type="checkbox"/> EXTERIOR				
127) DIAPHRAGMS					
<input type="checkbox"/> ROOF	<input type="checkbox"/> FLOOR				
134) SIDING/SHEATHING					
125) HOLD DOWNS					
132) CLOSE-IN					
122) ROUGH ELECTRICAL					
123) ROUGH MECHANICAL					
124) ROUGH PLUMBING					
128) ROUGH FRAME					
160) SMOKE DETECTORS					
139) INSULATION					
142) WALLBOARD					
143) FIREWALLS					
135) STUCCO/PLASTER					
<input type="checkbox"/> LATH	<input type="checkbox"/> SCRATCH				
137) ROOFING					
130) TUB/SHOWER PAN					
162) FIRE DAMPERS/DOORS					
164) SUSPENDED CEILING					
<input type="checkbox"/> ROUGH ELEC.	<input type="checkbox"/> ROUGH MECH.				
165) EXITING - RAMPS/STAIRS					
163) HANDRAILS/GUARDRAILS					
CORRIDORS/DOORS					
166) ACCESSIBILITY COMPLIANCE					
144) WATER TANKS					
<input type="checkbox"/> SLAB	<input type="checkbox"/> WALLS				
170) TEMPORARY OCCUPANCY			650) SUSMP INSPECTION		
171) TEMPORARY ELECTRICAL			651) NPDES EROSION COMPLIANCE		
172) TEMPORARY GAS			652) NPDES SEDIMENT COMPLIANCE		
174) ELECTRIC METER AUTHORIZATION			653) NPDES DOCS/SWPPP		
152) PANEL BOARDS/SERVICE			FIRE INSPECTION REQUIRED	DATE	NAME
189) SEPTIC ELECTRIC FINAL			<input type="checkbox"/> Yes <input type="checkbox"/> No		
175) GAS METER AUTHORIZATION			759) KNOX BOX		
153) GAS PRESSURE TEST			760) PROPANE TANK HOLD DOWNS		
HOUSE YARD			770) SPRINKLER FINAL		
190) MANUF. HOME FOUNDATION			771) ABOVEGROUND HYDROSTATIC		
191) MANUF. HOME INSTALLATION			772) UNDERGROUND HYDROSTATIC		
CONTINUITY			773) UNDERGROUND FLUSH		
STAIRS/SKIRTS			774) THRUST BLOCKS		
RIDGE BOLTING			775) PIPE WELD		
193) MANUF. HOME COND. FINAL			776) HYDRANTS/APPLIANCES		
SWIMMING POOLS			777) PUMP ACCEPTANCE		
194) PRE-GUNITE			778) WATER SUPPLY/TANK		
195) PRE-DECK			779) ALARM SYSTEM		
196) PRE-PLASTER/FENCE			780) HOOD & DUCT SYSTEM		
197) VINYL/FIBERGLASS POOL EXCAVATION			781) ABOVEGROUND TANK/DISPENSER		
102) GRADING FINAL			198) FIRE FINAL		
176) ELECTRICAL FINAL			CLEARANCES:		
177) MECHANICAL FINAL			FIRE <input type="checkbox"/> Local <input type="checkbox"/> County		
178) PLUMBING FINAL			HEALTH DEPARTMENT		
199) FINAL			ZONING		
OCCUPANCY (OK TO OCCUPY)	8/6/14	RGS	SANITATION		
			PLAN RETENTION REQUIRED?		
			<input type="checkbox"/> Yes <input type="checkbox"/> No		

PERM 14-3484

# PROPOSAL



**Excel Roofing Co., Inc.**

PO Box 750605  
Petaluma CA 94975-0605

(707) 584-8225 (707) 665-9427 - Fax

Date: June 6, 2014

Proposal: 4820

Proposal Submitted To: \_\_\_\_\_ Work To Be Performed At: \_\_\_\_\_

Name: Eugene Wagner  
 Address: PO Box 455  
 City: Valley Ford State: CA Zip: 94972-0455  
 Telephone: 876-3349 Fax: Cell: Email:

Job Address: U.S. Post Office  
 Valley Ford Rd./Bodega Ave.  
 City: Valley Ford State: CA

We hereby propose to furnish all the materials and perform all the labor necessary for the completion of Post Office roof. Tear off and dispose of existing tar & gravel roofing and cut down raised eave facias. (Gable facias will remain raised, as requested.) Supply and install complete roof system with Peel & Seal underlayment.

Clean and remove all related debris.  
 For Metal Sales 26 Ga. PBR painted roof panel system with all new flashings - \$9,850.00 EW initial  
 For Malarkey Highlander 30 Yr. composition shingle roof with all new flashings - \$5,995.00 \_\_\_\_\_ initial  
 For 5 1/2" seamless pre-painted facia style gutter with 4 new matching downspouts, add \$880.00 to either price  
 \_\_\_\_\_ initial

Guarantee on workmanship is 3 years. Excel Roofing Co., Inc. is not responsible for antennas or dust and debris in attic, garages or buildings. Excel Roofing Co., Inc. is not responsible for dry rot, if any is noticed; it may be replaced for an additional charge.

All material is guaranteed to be as specified, and the above work to be performed in accordance with the drawings and specifications submitted for the above work and completed in a substantial workmanlike manner for the sum of:

See pricing listed above... 10,730.00 ..... Dollars: See above

Due upon completion. If not paid within 10 days after completion, the amount will be considered delinquent and a 1-1/4% per month interest charge will be applied to the unpaid balance. We reserve the right to send same to our attorney for collection. In the event it is necessary to employ an attorney to enforce the terms of this contract, the customer agrees to pay all reasonable attorney fees. Any alteration or deviation from above specifications involving extra costs will be executed only upon written order and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Homeowner to carry fire, tornado and other necessary insurance upon above work, Worker's Compensation and Public Liability Insurance on above work to be taken out by Excel Roofing Co., Inc.

10,730.  
 5610  
 5120

Respectfully Submitted: James P. Huling  
 Per: **EXCEL ROOFING CO., INC.**  
 State License #: **803414**

**NOTICE TO OWNERS**  
**(SECTION 7019 - CONTRACTOR'S LICENSE LAW)**  
 Under the Mechanic's Lien Law, any contractor, subcontractor, laborer, material man or other person who helps to improve your property and is not paid for his labor, services or material, has a right to enforce his claim against your property. Under the law, you may protect yourself against such claims by filing, before commencing such work or improvement, an original contract for the work of improvement or a modification, thereof, in the office of the county recorder of the county where the property is situated and requiring that a contractor's payment bond be recorded in such office. Said bond shall be in an amount not less than 50% of the contract price and shall, in addition to any conditions for the performance of the contract, be conditioned for the payment in full of the claims of all persons furnishing labor, services, equipment or materials for the work described in said contract. NOTE: THIS PROPOSAL MAY BE WITHDRAWN BY EXCEL ROOFING CO., INC. IF NOT ACCEPTED WITHIN 10 DAYS.

## ACCEPTANCE OF PROPOSAL

The above prices, specification and conditions are satisfactory and are hereby accepted. You are authorized to do the work specified above. Payment will be made as outlined above.

Accepted: \_\_\_\_\_  
Date: \_\_\_\_\_

Buyer has the right to rescind this agreement in writing within three working days of acceptance. Contractors are required by law to be licensed and regulated by the Contractor's State License Board. Any questions regarding a contractor may be referred to The Registrar, Contractor's State License Board, 3132 Bradshaw Rd. PO Box 26000, Sacramento CA 95826

# TEST REPORT

**Intertek ETL SEMKO**

**REPORT NUMBER: 3133961-01**  
**ORIGINAL ISSUE DATE: OCTOBER 16, 2007**

**EVALUATION CENTER**  
Intertek Testing Services NA Inc.  
8431 Murphy Drive  
Middleton, WI 53562

**RENDERED TO**

**INTERWRAP INC.**  
**32923 MISSIONS WAY**  
**MISSION, B.C.**  
**V2V 6E4**  
**CANADA**

**PRODUCT EVALUATED: PSU 30 Underlayment for acceptance to ICC ES AC 207 for Polypropylene Roof Underlayments.**

**EVALUATION PROPERTY: Fire penetration resistance per ASTM E 108 Burning Brand and Intermittent Flame criteria.**

**Report of Testing for Interwrap Inc. PSU 30 Underlayment for compliance with the applicable requirements of: "Acceptance Criteria for Roof Underlayments" ICC-ES AC207 (2003) referencing ASTM E108 (2004) "Standard Test Methods for Fire Tests of Roof Coverings".**

*This report is for the exclusive use of Intertek's Client and is provided pursuant to the agreement between Intertek and its Client. Intertek's responsibility and liability are limited to the terms and conditions of the agreement. Intertek assumes no liability to any party, other than to the Client in accordance with the agreement, for any loss, expense or damage occasioned by the use of this report. Only the Client is authorized to copy or distribute this report and then only in its entirety. Any use of the Intertek name or one of its marks for the sale or advertisement of the tested material, product or service must first be approved in writing by Intertek. The observations and test results in this report are relevant only to the sample tested. This report by itself does not imply that the material, product, or service is or has ever been under an Intertek certification program.*

## 6 Conclusion

The results per ICC-ES AC207 (2003) "Acceptance Criteria for Polypropylene Roof Underlayments" section 4.8, ASTM E108 (2004) "Standard Test Methods for Fire Tests of Roof Coverings", UL 790 (1997), and UBC 15-2 (1997) are summarized in the table below.

Deck#	Deck Type	Deck Slope	Deck material	Underlayment	Result
1	IF Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'
2	IF Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'
4	BB Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'
5	BB Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'
6	BB Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'
7	BB Class 'A'	5:12	3/8" AC plywood	PSU 30 self adhering	Pass Class 'A'


The InterWrap Inc. self adhering PSU 30 Underlayment roofing material, as described herein, complied with the acceptance criteria of ICC-ES AC207 (2003) "Acceptance Criteria for Polypropylene Roof Underlayments" section 4.8, referencing ASTM E108 (2004) "Standard Test Methods for Fire Tests of Roof Coverings"

This report does not automatically imply product certification. Products must be under a certification program and bear the Warnock Hersey registered certification mark to demonstrate compliance.

Reported by:

  
Greg Allen  
Lead Technician -Fire  
Intertek Building Products

Reviewed by:

  
Kent Kelsey  
Project Manager -Fire  
Intertek Building Products